

UNITED STATES DISTRICT COURT
EASTERN DISTRICT OF NEW YORK

-----	X	
	:	
UNITED STATES OF AMERICA,	:	
	:	
Plaintiff,	:	
	:	Civil Action No.
STATE OF NEW YORK and BARBARA	:	CV-97-2154
DEBUONO, M.D., as COMMISSIONER	:	(Gershon, J.)
of the NEW YORK STATE DEPARTMENT	:	(Gold, M.J.)
OF HEALTH,	:	
	:	
Plaintiffs-Intervenors:	:	
	:	
	:	
- against -	:	
	:	
CITY OF NEW YORK and NEW YORK	:	
CITY DEPARTMENT OF ENVIRONMENTAL	:	
PROTECTION	:	
	:	
Defendants.	:	
-----	X	

**AMENDED ATTACHMENT E TO
THE SECOND SUPPLEMENT TO THE CONSENT DECREE**

ROSLYNN R. MAUSKOPF
United States Attorney
Eastern District of New York
One Pierrepont Plaza, 14th Floor
Brooklyn, New York 11201
DEBORAH B. ZWANY (DBZ 7987)
Senior Litigation Counsel
(718) 254-6010

GORDON J. JOHNSON (GJ 7379)
Deputy Bureau Chief
New York State Attorney General's Office
Environmental Protection Bureau
120 Broadway
New York, New York 10271

**Croton Water Treatment Plant at Mosholu
Interim Milestones**

Milestone Description	Milestone Date
Complete 25% of Excavation	December 31, 2005
Complete 50% of Excavation	July 1, 2006
Issue Notice to Proceed for WTP Electrical Contract	February 8, 2007
Issue Notice to Proceed for WTP HVAC Contract	February 8, 2007
Complete Excavation for Treated Water Tunnel Access Shaft	June 30, 2007
Start Structural Concrete Placement for WTP	November 30, 2007
Issue Notice to Proceed for WTP Plumbing Contract	December 31, 2007
Place 15% of Structural Concrete for WTP	May 31, 2008
Place 40 % of Structural Concrete for WTP	October 31, 2008
Place 65% of Structural Concrete for WTP	April 30, 2009
Complete Tunnel Excavation to Raw and Treated Water Connections	September 30, 2009
Place 95% of Structural Concrete for WTP	April 15, 2010
Complete Installation of Flocculators (without startup or testing)	October 31, 2010